Royalty Statement for the work of: Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02, 03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division

Sl.No	Particulars	Unit	Quantity	Gravel/ Solid block/ SSM		Sand		Remarks
				Constant	Quantity	Constant	Quantity	
1	Plain Cement Concrete of mix 1:3:6	Cum	152.15	0.89	135.72	0.47	70.75	
2	size stone masonry in foundation cement mortar 1:6	Cum	464.07	1.05	487.27	0.28	129.94	
3	Plain Cement Concrete of mix M20	Cum	65.72	0.69	45.35	0.43	28.26	
4	Plain Cement Concrete of mix M25	Cum	85.78	0.70	60.05	0.47	40.32	
5	Precast solid concrete block with CM (40x20x20)	Sqm	591.17			0.02	11.82	
6	20mm thick cement plaster in single coat with cement mortar 1:4	Sqm	622.22			0.02	12.44	
	Total				**728.38**		**293.53**	

Material	Quantity	Rate	Amount
Size Stone	487.27	184.00	89658.32
Jelly / Metal	241.11	126.00	30379.94
Sand	293.53	138.00	40507.60
		Total	**160545.86**

Scanned by TapScanner